

AWHO WEBSITE LATEST UPDATE : SECTOR-95, GURGAON

1. Dy MD (Tech) AWHO visited project site on 27 Aug 2018 and reviewed progress of work.
2. The following work activities have commenced:-
 - (a) Removal of stagnant water from basements completed, and balance plastering in Basement No 4 commenced.
 - (b) Erection of scaffolding for plastering of remaining portions of external walls commenced.
 - (c) Tiling and fitment of doors in DUs commenced.
 - (d) Plastering of boundary wall commenced.
3. Stores/ building materials sourced by the new contractor have started arriving at the site. Salient stores/ building materials received at site so far have been listed below:-

(a)	Cement	-	250 MT
(b)	Bricks	-	70,000 Nos
(c)	Coarse sand/ Fine Sand/ Aggregate	-	39 Truck loads.
(d)	MS Tube Heavyduty 100 mm	-	300 MT
(e)	MS Tube Heavyduty 150 mm	-	840 MT
(f)	MS Pipe 25mm	-	80 MT
(g)	GI Pipe 3"	-	90 Lengths
(h)	JK Wall Putty	-	400 bags
(j)	Hardner	-	400 Ltrs
(k)	Asian Paints primer	-	1000 Ltrs
(l)	Somany Tiles	-	8,500 sqm.
(m)	AGL Tiles	-	3,000 sqm.
(n)	Kajaria Tiles	-	1,500 sqm.
(o)	PVC Wire 1.5 & 6 Sq mm	-	460 bundles
(p)	PVC SWR Pipe 90 mm	-	728 Nos
4. Latest photographs have been uploaded.