

WEB UPDATE

HANDING OVER OF DEVELOPED PLOTS : AWHO KESARE MYSORE

1. Refer web update dated 25 May 2022.
2. The project electric substation has been charged by CESCO and electric supply is made functional. The process of handing over of External Electrification System to CESCO is in progress.
3. AWHO has obtained following NOCs / Certificates for the project till date :-
 - (a) CTE for STP from KSPCB.
 - (b) CTO for STP from KSPCB.
 - (c) NOC from KUWSDB for water supply & Sewage disp.
 - (d) NOC from BMICAPA to start construction.
 - (e) Approval from KPTCL for allotment of 11 KV Breaker.
 - (f) NOC from CESCO to start electrification work.
 - (g) NOC from KSPCB for STP & DG Sets.
 - (h) NOC from KWSB for water supply.
 - (j) CESCO approval for HT Line.
 - (k) CESCO Inspectorate Certificate for OH HT Line up to transformers.
 - (l) CESCO Inspectorate Certificate for transformer yard (TQAC).
4. The process for obtaining balance NOCs and Final Layout approval from BMICAPA is still in progress. In view of the delay in obtaining the clearances and approval, handing over of developed plots shall commence from 30 Sep 2022 instead of 01 Jul 2022 as intimated earlier. Same may be reviewed in last week of Aug 2022 in case there is any further likely delay.
5. Last date for final payments shall be 15 Oct 2022. However, issue of clearance for Handing / Taking over of plot shall be done on first come and first served basis after payments are cleared and requisite documents are submitted as per standard policy.
6. For information and necessary action please.