

DINESH VIHAR, OMR CHENNAI PROJECT

1. Please refer "**Status on 'Handing Over/Completion of the Project' Issue**" uploaded on the AWHO Website on 03 Dec 2018.
2. Towers E & F are complete, and Tower D is also close to completion. However, due to delay in provision of electric infrastructure by TNEB, and delivery of fire pumps by M/s Kirloskar, Pune which in turn has delayed obtaining clearances/NOC from the concerned Departments, the handing/taking over has been postponed. Handing/taking over will now commence in a phased manner wef 15 Feb 19 for Towers E, F & D, which will be followed by handing/taking over of Towers A, B & C.